

## CHERRY GARDEN – SITE PHOTOS, 7<sup>TH</sup> JULY



Image 01, 07-07-2017; concrete pump setup Friday morning 07-07-2017; concrete lorries filling hopper



Image 02, 07-07-2017; discharging concrete via pump to large expanse of the structural ground floor slab

## CHERRY GARDEN – SITE PHOTOS, 7<sup>TH</sup> JULY



Image 03, 07-07-2017; distributing the wet concrete mix into position, vibrating concrete as work proceeds



Image 0, 07-07-2017; tamping & levelling the concrete using screed method, laser level employed for flatness

## CHERRY GARDEN – SITE PHOTOS, 7<sup>TH</sup> JULY



Image 05, 07-07-2017; pumping concrete to ground floor in the background, completed slab in foreground



Image 06, 07-07-2017; concrete slab trowelled off flat to north-east corner of building, spray cure to surface